

**Status of Model Degree Colleges in Assam as on 31/07/2019**

Category	Sl. No.	Name of the MDC	Approved PAB	District/ Circle/Village/ LAC	Total Land Allotted	Dag No.	Physical Progress as per the report of PWD (B)	Approved Amount				Received Amount			Balanced Amount to be Received			Fund Released			Balanced amount to be released			UC Submission			Additional Fund Received	Additional Fund Released	Fund available as on date		Status of Completion		Faculty position			Status of functioning	Remarks			
								Central Share	State Share	Additional State Share	Total	Central Share	State Share	Total	Central Share	State Share	Total	Central Share	State Share	Total	Central Share	State Share	Total	Central Share	State Share	Total			Central Share	State Share	Total	Original	Additional	Agency	% of Completion			Approved post	Appointed	Vacancy
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27			28	29	30	31	32	33	34			35	36	37
RUSA 1.0	1	PDUAM Tulangia	1 <sup>st</sup> PAB	Bongaigaon/ Srijangram/ Tulangia/ North Abhayapuri	20 Bighas	58, 69, 71	100.00%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	<b>Rs. 9.00 Crore</b>	Rs. 4.00 crore	Rs. 2.50 crore	<b>Rs. 6.50 Crore</b>	Nil	Rs. 2.50 crore	<b>Rs. 2.50 Crore</b>	Rs. 4.00 crore	Rs. 4.24 Crore	<b>Rs. 8.24 crore</b>	Nil	Rs. 0.76 crore	<b>Rs. 0.76 Crore</b>	2.5 crore	2.5 crore	<b>5.00 crore</b>	Rs. 2.18 Crore	0	0	Rs. 2.18 crore	PWD (B)	100.00%	23	19	4	Functioning from 30/08/2017. All works including additional works are completed. Overall progress is 100%	1. Out of the Rs. 9.00 crore we have received Rs. 6.50 Crore as 1 <sup>st</sup> , 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 2.50 Crore. 3. Released amount is Rs.8.24 Crore which is excess of Rs. 6.50 crore. 4. Total excess amount paid is Rs. 1.74 crore. 5. Excess amount of Rs. 1.74 crore was adjusted from the other non functioning MDCs. 6. Amount to be received for 12 nos. of MDCs is: Rs.40.50 crore.(Rs. 108.00-67.50 crore) 7. Out of the Rs. 40.50 crores State Share of Rs. 7.50 crore is to be received shortly. 8. Total outstanding bill as on 9 <sup>th</sup> July is Rs. 48.00 Lakhs (approx)			
	2	PDUAM Dalgoun	1 <sup>st</sup> PAB	Darrang/ Dalgoun Revenue Circle/ Ruhinikash/ 68 Dalgoun LAC	42 Bighas-3 Kothas-17 Lessa	133	100.00%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	<b>Rs. 9.00 Crore</b>	Rs. 4.00 crore	Rs. 2.50 crore	<b>Rs. 6.50 crore</b>	Nil	Rs. 2.50 crore	<b>Rs. 2.50 crore</b>	Rs. 4.00 crore	Rs. 4.93 crore	<b>Rs. 8.93 crore</b>	Nil	Nil	<b>Rs. .07 crore (No further payment is required)</b>	2.5 crore	2.5 crore	<b>5.00 crore</b>	Rs. 1.99 crore	Rs. 1.99 crore	0	0	PWD (B)	100.00%	30	18	12	Functioning from 01/09/2017. All works including additional works are completed.	1. Out of the Rs. 9 crores we received Rs. 6.50 crore as 1 <sup>st</sup> , 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 2.50 crore. 3. Released amount is Rs. 10.92,56,756 crore which is excess of Rs. 8,4977 crore. 4. Total excess amount to be paid is Rs. 2,42,79756 crore. 5. Excess amount of Rs. 2,42,79756 crore was adjusted from other non functioning MDCs. 6. Amount to be received for 12 nos. of MDCs are: Rs. 40.50 crore. (108.00- 67.50 crore) 7. Out of the Rs. 40.50 crores State share of Rs. 7.50 crore is to be received shortly. 8. Total outstanding bill as on 9 <sup>th</sup> July is nil.			
	3	PDUAM Anjonga	1 <sup>st</sup> PAB	Goulpara/ Dudhnoi/ Anjonga/ Dudhnoi 56 (ST)	25 Bighas	763	85.00%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	<b>Rs. 9.00 crore</b>	Rs. 4.00 crore	Rs. 2.50 crore	<b>Rs. 6.50 crore</b>	Nil	Rs. 2.50 crore	<b>Rs. 2.50 crore</b>	Rs. 4.00 crore	Rs. 4.44 crore	<b>Rs. 8.44 crore</b>	Nil	Rs. 0.56 crore	<b>Rs. 0.56 crore</b>	2.5 crore	2.5 crore	<b>5.00 crore</b>	Rs. 2.66 crore	0	0	Rs. 2.66 crore	PWD (B)	85.00%	30	18	12	Functioning from 30/08/2017. Works under original sanction are completed. Additional works are in progress.	1. Out of the Rs. 9 crores we received Rs. 6.50 as 1 <sup>st</sup> , 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received Rs. 2.50 crore. 3. Released amount is Rs. 8.44 crore which is excess of Rs. 6.50 crore. 4. Total excess amount paid is Rs. 1.94 crore. 5. Excess amount of Rs. 1.94 crore was adjusted from other non functioning MDCs. 6. Amount to be received for 12 nos. of MDCs are: 40.50 crore. (108.00-67.50 crore). 7. Out of the 40.50 crores, state share of Rs. 7.50 crore is to be received shortly. 8. Total outstanding bill as on 9 <sup>th</sup> July for external electrification is Rs. 0.56 crore.			
	4	PDUAM Behali	1 <sup>st</sup> PAB	Biswanath/ Biswanath Revenue circle/ Rotowa/ Behali	30 Bighas	205	80.00%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	<b>Rs. 9.00 crore</b>	Rs. 4.00 crore	Rs. 2.50 crore	<b>Rs. 6.50 crore</b>	Nil	Rs. 2.50 crore	<b>Rs. 2.50 crore</b>	Rs. 2.5 crore	Rs. 2.5 crore	<b>Rs. 5.00 crore</b>	1.5 crore	2.5 crore	<b>Rs. 4.00crore</b>	2.5 crore	2.5 crore	<b>5.00 crore</b>	Rs. 0.87962 crore	0	Rs. 1.5 crore	Rs. 0.87962 crore	PWD (B)	80.00%	30	18	12	Functioning from 01/09/2017. Main building completed. Girls Hostel/Tiles work in Toilet not done. Principal quarter: completed. Lecture quarter: tiles work not done. Grade IV quarter: 1 unit yet to be done. Brick Boundary wall and gate: This has been sanctioned in the revised estimate and work will be started soon. (same is the case with sports hall, medical centre).	1. Out of the Rs. 9 crores we received Rs. 6.50 crore as 1 <sup>st</sup> , 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 2.50 crore. 3. Released amount to institution is Rs. 5.00 crore. 4. Balanced amount to be released is Rs. 4 crore. 5. Amount to be received for 12 nos. of MDCs is: Rs.40.50 crore. (108.00-67.50 crore) 6. Out of the 40.50 crores state share of Rs. 7.50 crore is to be received shortly. 7. Total outstanding bill as on 9 <sup>th</sup> July is Rs. 4 crore.			

Category	Sl. No.	Name of the MDC	Approved PAB	District/ Circle/Village/ LAC	Total Land Allotted	Dag No.	Physical Progress as per the report of PWD (B)	Approved Amount				Received Amount			Balanced Amount to be Received			Fund Released			Balanced amount to be released			UC Submission			Additional Fund Received	Additional Fund Released	Fund available as on date		Status of Completion		Faculty position			Status of functioning	Remarks
								Central Share	State Share	Additional State Share	Total	Central Share	State Share	Total	Central Share	State Share	Total	Central Share	State Share	Total	Central Share	State Share	Total	Central Share	State Share	Total			Original	Additional	Agency	% of Completion	Approved post	Appointed	Vacancy		
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27			28	29	30	31	32	33	34		
RUSA 1.0	5	PDUAM Erailgool	1 <sup>st</sup> PAB	Karimganj/ Nilambazar/ Erailgool/ South Karimganj	35 Bighas	336	87.00%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	Rs. 9.00 crore	Rs. 4.00 crore	Rs. 2.50 crore	Rs. 6.50 crore.	Nil	Rs. 2.50 crore	Rs. 2.50 crore	Rs. 4.00 crore	Rs. 2.38 crore	Rs. 6.38 crore	1.5 crore	1.12 crore	Rs. 2.62 crore	2.5 crore	2.5 crore	5.00 crore	Rs. 4.14 crore	Rs. 2.50 crore	Rs. 0.12 crore	Rs. 1.64 crore	PWD (B)	87.00%	30	14	16	Functioning from 01.09.2017. College Building and approach roads are completed.	1. Out of the Rs. 9 crores we received Rs. 6.50 crore as 1 <sup>st</sup> 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 2.50 crore. 3. Released amount is Rs. 6.38 crore which is excess of Rs. 6.50 crore. 4. Balanced amount to be released is Rs. 2.62 crore. 5. Amount to be received for 12 nos. of MDCs is: Rs.40.50 crore. (108.00-67.50 crore) 6. Out of the 40.50 crores state share of Rs. 7.50 crore is to be received shortly. 7. Total outstanding bill as on 9 <sup>th</sup> July is Rs.2.62 crore.
	6	Govt. MDC Borkhola	1 <sup>st</sup> PAB	Cachar/ Sadar circle Silchar/ Neelcheria/ Borkhola	31 Bighas	127, 888	62.00%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	Rs. 9.00 crore	Rs. 2.50 crore	Rs. 2.50 crore	Rs. 5.00 crore	Rs. 1.5 Crore	Rs. 2.50 crore	Rs. 4.00 crore	1.845 crore	1.845 crore	Rs. 3.69 crore	2.66 crore	2.65 crore	Rs. 5.31 crore	2.00 crore	2.00 crore	4.00 crore	0	0	Rs. 1.31 crore	0	PWD (B)	62.00%	0	0	0	Digitally inaugurated by Hon'ble Prime Minister of India on 3 <sup>rd</sup> Feb, 2019. College building completed/ Approach road completed/ External drain with retaining wall completed/ Health centre and sports centre yet not started.	1. Out of the Rs. 9 crores we received Rs. 5.00 crore as 1 <sup>st</sup> 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 4.00 crore. 3. Released amount to institution is: Rs. 3.69 crore. 4. Balanced amount to be released is Rs. 4.00 crore. 5. Amount to be received for 12 nos. of MDCs is: Rs.40.50 crore. (108.00-67.50 crore) 6. Out of the 40.50 crores, state share of Rs. 7.50 crore is to be received shortly. 7. Total outstanding bill as on 9 <sup>th</sup> July is Rs. 5.31 crore.
	7	Govt. MDC Deithor	1 <sup>st</sup> PAB	Karbi Anglong/ Silonjan/ Deithor/ Bokajan	35 Bighas	59, 193	60.00%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	Rs. 9.00 crore	Rs. 2.50 crore	Rs. 2.50 crore	Rs. 5.00 crore	Rs. 1.5 Crore	Rs. 2.50 crore	Rs. 4.00 crore	2.19 crore	2.19 crore	Rs. 4.38 crore	2.31 crore	2.31 crore	Rs. 4.62 crore	2.29 crore	2.29 crore	4.58 crore	0	0	Rs.0.62 crore	0	PWD (B)	60.00%	0	0	0	Digitally inaugurated by Hon'ble Prime Minister of India on 3 <sup>rd</sup> Feb, 2019. College building: Ground floor: 85% completed/ first floor: 67% completed. Girls hostel: 60% completed. Approach road: 10%	1. Out of the Rs. 9 crores we received Rs. 5.00 crore as 1 <sup>st</sup> 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 4.00 crore. 3. Released amount to institution is: Rs. 4.38 crore. 4. Balanced amount to be released is Rs. 4.62 crore.
	8	Govt. MDC Kakoputhar	1 <sup>st</sup> PAB	Tinsukia/ Doomdooma/ Hordradak/ Moaja/ Saikhowa	22 Bighas	357, 548	45.00%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	Rs. 9.00 crore	Rs. 2.50 crore	Rs. 2.50 crore	Rs. 5.00 crore	Rs. 1.5 Crore	Rs. 2.50 crore	Rs. 4.00 crore	1.285 crore	1.285 crore	Rs. 2.57 crore	3.22 crore	3.21 crore	Rs. 6.43 crore	1.93 crore	1.93 crore	3.86 crore	0	0	Rs. 2.43 crore	0	PWD (B)	45.00%	0	0	0	Digitally inaugurated by Hon'ble Prime Minister of India on 3 <sup>rd</sup> Feb, 2019. College Building: Work is in progress.Principal qtr/lecture and grade III qtr: work not started	1. Out of the Rs. 9 crores we received Rs. 5.00 crore as 1 <sup>st</sup> 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 4.00 crore. 3. Released amount to institution is: Rs. 2.57 crore. 4. Balanced amount to be released is Rs. 6.43 crore.
	9	Govt. MDC South Salmara	1 <sup>st</sup> PAB	South Salmara/ South Salmara Revenue circle/ vill: Rajabala Bhalukandi	39 Bighas 2 Kothas 19 lessa	295, 176	Nil	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	Rs. 9.00 crore	Rs. 2.50 crore	Rs. 2.50 crore	Rs. 5.00 crore	Rs. 1.5 Crore	Rs. 2.50 crore	Rs. 4.00 crore	0	0	0	4.00 crore	5.00 crore	Rs. 9.00 crore	0	0	0	0	0	Rs. 5.00 crore	0	PWD (B)	Nil	0	0	0	Tender was floated vide no: SMC/45/2011/p/12 dtd: 18 <sup>th</sup> Jan. 19. However no bid were received even after a time extension notice.	1. Out of the Rs. 9 crores we received Rs. 5.00 crore as 1 <sup>st</sup> 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 4.00 crore. 3. Released amount to institution is 0 4. Balanced amount to be released is Rs. 9.00 crore.
	10	Govt. MDC Katichera	1 <sup>st</sup> PAB	Hailakandi/ Mouza: Boldaboldi Pt-1	60 Bighas	246 (pt)	Nil	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	Rs. 9.00 crore	Rs. 2.50 crore	Rs. 2.50 crore	Rs. 5.00 crore	Rs. 1.5 Crore	Rs. 2.50 crore	Rs. 4.00 crore	0	0	0	4.00 crore	5.00 crore	Rs. 9.00 crore	0	0	0	0	0	Rs. 5.00 crore	0	PWD (B)	Nil	0	0	0	Allotted land is 75 metres away from the National Highway and this intermediate land is under the possession of a tea garden. The concerned Assit. Settlement officer has taken up the matter with the concerned tea garden for obtaining NOC for this stretch of land.	1. Out of the Rs. 9 crores we received Rs. 5.00 crore as 1 <sup>st</sup> 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 4.00 crore. 3. Released amount to institution is 0 4. Balanced amount to be released is Rs. 9.00 crore.
	11	Govt. MDC Samaguri	1 <sup>st</sup> PAB	Nagaon/ Samaguri Revenue circle/ Kathpara/ Samaguri LAC	33 Bighas 13 Lessa	Although the total land required for the project is 33 Bighas, only 10 bighas are available at present. Dag no: 491, 492, 493.	28.50%	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	Rs. 9.00 crore	Rs. 2.50 crore	Rs. 2.50 crore	Rs. 5.00 crore	Rs. 1.5 Crore	Rs. 2.50 crore	Rs. 4.00 crore	1.075 Crore	1.075 Crore	Rs. 2.15 crore	3.43 crore	3.42 crore	Rs. 6.85 crore	1.075 crore	1.075 crore	2.15 crore	0	0	Rs. 2.85 crore	0	PWD (B)	28.50%	0	0	0	Main building: completed upto roof beams on first floor. / Grade III quarters(10 nos): works completed up to plint level for 10 units/ Grade IV quarters: Works completed up to plinth level for 2 units	1. Out of the Rs. 9 crores we received Rs. 5.00 crore as 1 <sup>st</sup> 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 4.00 crore. 3. Released amount to institution is: Rs. 2.15 crore. 4. Balanced amount to be released is Rs. 6.85 crore.
	12	Govt. MDC Laborighat	1 <sup>st</sup> PAB	Morigion/ Laborighat	20 Bighas 2 Kotha 4 lessa	305, 306, 307, 312, 313, 458	Nil	Rs. 4.00 Crore	Rs. 4.00 Crore	Rs. 1.00 Crore	Rs. 9.00 crore	Rs. 2.50 crore	Rs. 2.50 crore	Rs. 5.00 crore	Rs. 1.5 Crore	Rs. 2.50 crore	Rs. 4.00 crore	0	0	0	4.00 crore	5.00 crore	Rs. 9.00 crore	0	0	0	0	0	Rs. 5.00 crore	0	PWD (B)	Nil	0	0	0	PWD (B) has re tendered and allocated works to a new contractor with enhance rate. The PWD (B) has been requested to complete the work with the allocated amount of Rs. 9 crore and submit a revised estimate for remaining works.	1. Out of the Rs. 9 crores we received Rs. 5.00 crore as 1 <sup>st</sup> 2 <sup>nd</sup> and 3 <sup>rd</sup> installment. 2. Fund yet to be received is Rs. 4.00 crore. 3. Released amount to institution is 0 4. Balanced amount to be released is Rs. 9.00 crore.