

Status Report of Model Degree Colleges under RUSA 1.0

Sl. No	Name of the Institution	Physical Progress	Name of the contracting Agency	Remarks
1	PDUAM, Dalgaon, Darrang	100.00%	Sunrise Enterprise	College is functioning since 2017. All works completed and handed over.
2	PDUAM, Behali, Biswanath	80.00%	Anupam Nirman Pvt. Ltd.	College is functioning since 2017. Works are under progress. Works under original scope of works are completed.
3	PDUAM, Amjonga, Goalpara	95.00%	Macrocosm Builders	College is functioning since 2017. Additional works are in progress and will be completed soon.
4	PDUAM, Tulungia, Bongaigaon	100.00%	Sri Rudra Kr. Pathak	College is functioning since 2017. All works completed and handed over.
5	PDUAM, Eraligool, Karimganj	90.00%	Abdul Quddus	College is functioning since 2017. Additional works are in progress and will be completed soon.
6	Govt. MDC Borkhola, Cachar	62.00%	Samim Akhtar Choudhury	The college building and approach roads are completed and ready for handing over. Land for other components were not available. However, recently a plot of 5 Bighas has been made available and all components as per original estimate have been prepared by PWD (B).
7	Govt. MDC Deithor, Karbi Anglong	65.00%	K.B.T. Consortium	Works are hampered due to presence of extremist agencies. Matter has been taken up with the concerned Deputy Commissioner for early resolution of the matter. Work is stopped.
8	Govt. MDC Kakopathar, Tinsukia	65.00%	Pabitra Saikia	Work is under progress.
9	Govt. MDC Samaguri, Nagaon	28.50%	Ramawtar Agarwala (work terminated)	Finance Department has approved DRB awards to the concerned contractor. However, as reported by the concerned Executive Engineer, PWD (B) although the total land required the project is 30 Bighas. Only 10 Bighas is available at present which is insufficient to complete the residential part of the project. RUSA instructed to PWD (B) to start the remaining works as much as possible within 10 Bighas.
10	Govt. MDC Lahorighat, Morigaon	0.00%	Bhaben Bora	Work has been allotted. However, new site has been allotted at Dharamtul and site plan received on 24/02/2020.
11	Govt. MDC Boldaboldi, Hailakandi	0.00%	Abdul Quddus	Recently, site has been allotted at Boldaboldi. Survey work of the site has already been completed. It was found that huge earth cutting works are required for developing site. Accordingly, an estimate for Rs.3.00 crore has been submitted to the Govt. Vide SMC/37/2013/67, dt.29-10-19 for sanction.
12	Govt. MDC South Salmara, South Salmara	0.00%	Mahesh Kumar Chanani	Work has been allotted and will be started soon. Development of approach road to the site has been taken up by the contractor.