

Presentation

on

Status of MDC under RUSA 1.0



Fund Details of 4 nos. of MDC under RUSA 1.0 (Completed Projects)

	RUSA FUN	D DETAILS (Rs in cro	ADDITIONAL STATE SHARE DETAILS (Rs in crore)				Physical			
Name of the MDC	Approved (CS+SS)	Received Amount (CS+SS)	Utilized Amount (CS+SS)	Unspent Amount	Approved	Received Amount	Utilized Amount		Progress in %	
PDUAM Tulungia, Bongaingaon	8.00	8.00	8.00	0.00	3.18	3.18	3.14	0.04	100%	Functional since 2017
PDUAM Dalgaon, Darrang	8.00	8.00	8.00	0.00	2.99	2.99	2.97	0.02	100%	Functional since 2017
PDUAM Amjonga, Goalpara	8.00	8.00	8.00	0.00	3.67	3.67	3.67	0.0004	100%	Functional since 2017
PDUAM Eraligool, Karimganj	8.00	8.00	8.00	0.00	5.14	5.14	5.11	0.03	100%	Functional since 2017
Total	32.00	32.00	32.00	0.00	14.98	14.98	14.89	0.09		



Fund Details of 8 nos. of MDC under RUSA 1.0 (Works in progress) as on 31st March 2022

Name of the MDC	RUSA FUN	D DETAI (Rs in c	LS 50:50 CS	S:SS ratio	ADDITIONAL STATE SHARE DETAILS (Rs in crore)				Dharataal	
	Approved (CS+SS)	Received Amount (CS+SS)	Utilized Amount (CS+SS)	Unspent Amount	Approve d	Received Amount	Utilized Amount	Unspent Amount	Physical Progress	Remarks
PDUAM Behali, Biswanath	8.00	8.00	8.00	0	1.88	1.88	0.28	1.60	92%	Functional since 2017
Govt. MDC Borkhola, Cachar	8.00	5.00	5.00	0	2.43	2.43	2.18	0.24	85%	Functional since 2020
Govt. MDC, Deithor, Karbi Anglong	8.00	5.00	5.00	0	1.00	1.00	2.54	0	65%	Functional since 2020
Govt. MDC, Kakopathar, Tinsukia	8.00	5.00	5.00	0	1.00	1.00	3.92	0	99.99%	Functional since 2020
Govt. MDC, South Salmara	8.00	5.00	2.79	2.21	1.00	1.00	0	1.00	35%	Due to legal dispute work has been stopped
Govt. MDC, Katlicherra, Hailakandi	8.00	5.00	0	5.00	1.00	1.00	0	1.00	0%	College is functioning since 2020 in a separate building
Govt. MDC, Samuguri, Nagaon	8.00	5.00	2.71	2.29	1.00	1.00	0	1.00	35%	Works in progress
Govt MDC, Lahorighat, Morigaon	8.00	5.00	2.61	2.39	1.00	1.00	0	1.00	35%	Works in progress
TOTAL	64.00	43.00	31.10	11.90	10.31	10.31	8.92	5.85		

RUSA, ASSAM

Furniture purchase status of MDC (RUSA 1.0)

Name of the Institution	Approved Amount for furniture purchase	Amount Received for Furniture purchase	Amount released for furniture purchase	Balance in RUSA Account
Govt. MDC Borkhola, Cachar	1	0.4	0.74	-0.34
Govt. MDC, Deithor, Karbi Anglong	1	0.4	0.33	0.07
Govt. MDC, Kakopathar, Tinsukia	1	0.4	0.73	-0.33
Govt. MDC Katlicherra, Hailakandi	1	0.4	0	0.4
Govt. MDC Kaziranga	0.5	0.2	0.2	0
Govt. MDC Doom Dooma	0.5	0.2	0	0.2
Total	4	2	2	0



Status of MDCsMDC.docx



Thank You

Status of MDC

MDC							
Status	Phase	Sl. No.	Name of the Institution	Physical Progress			
Completed Projects	RUSA 1.0	1	PDUAM, Tulungia, Bongaigaon	100%			
		2	PDUAM, Dalgaon, Darrang	100%			
		3	PDUAM, Amjonga, Goalpara	100%			
		4	PDUAM, Eraligool, Karimganj	100%			
Under Progress	RUSA 1.0	1	PDUAM, Behali, Biswanath	92%			
		2	Govt. MDC Borkhola, Cachar	85%			
		3	Govt. MDC, Deithor, Karbi Anglong	65%			
		4	Padmanath Gohain Baruah Model Degree College, Kakopathar, Tinsukia	99.99%			
		5	Govt. MDC, South Salmara	35%			
		6	Govt. MDC Samaguri, Nagaon	35%			
		7	Govt. MDC, Lahorighat, Morigaon	35%			
		8	Govt. MDC, Katlicherra, Hailakandi	0%			
Under Progress	RUSA 2.0	1	New MDC, Barpeta	50%			
		2	New MDC, Dhubri	40%			
		3	New MDC Baksa	40%			
		4	New MDC Udalguri	50%			
		5	New MDC Dima Hasao	40%			